NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/PMC/YD/2019-20/W3-BNC

Date: 07-01-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Item No	Description of work	Unit	Qty
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides	Cum	1178.58
2	Removing And Refixing stone slabs of drains and pointing in C.M (1:3)	Sqm	276.03
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation	Cum	213.97
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum	Cum	344.03
5	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed,	Cum	30.28
6	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required, tying with binding wire andanchoring to the	Tonne	26.68
7	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials ,labour,hire charges of machinery,loading,unloading,lead and	Sqm	584.96
	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 25cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and	Sqm	61.08

9	Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting ete., complete.	No's	1721.00
10	KSRB 15-19.1 : Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after throughly cleaning of oil, grease, dirt and other foreign matter,	Sqm	309.76
11	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	309.76

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/PMC/YD/2019-20/W3-BNC

Date: 07-01-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	213.97	2	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20	Cum	344.03	7	Per 50 cum
3	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @	Cum	30.28	2	Per 50 cum
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including	Ton	26.68	2	For each dia
5	Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made	Nos	1721.00	4	Per 500 Nos

With respect to the above subject & name of the work, we have tested the materials and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com